

### KURESSAARE ÜVK REKONSTRUEERIMINE 2018-2019

ID	Task Name	Maht	Duration	Start	Finish	Qtr 3, 2018			Qtr 4, 2018			Qtr 1, 2019			Qtr 2, 2019			Qtr 3, 2019				
						Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep		
1	<b>KURESSAARE ÜVK 2018 - 19</b>		<b>278 days?</b>	<b>Fri 3.08.18</b>	<b>Tue 27.08.19</b>																	
2	<b>Projekteerimine</b>		<b>160 days</b>	<b>Fri 3.08.18</b>	<b>Thu 14.03.19</b>																	
3	TV Uuringud		30 days	Mon 27.08.18	Thu 14.03.19																	
4	Põhiprojekti koostamine		60 days	Fri 3.08.18	Thu 25.10.18																	
5	<b>Ala 3 ( Pargi-Tolli )</b>		<b>129 days?</b>	<b>Fri 19.10.18</b>	<b>Wed 17.04.19</b>																	
6	Veetorustik	484 jm.	25 days	Fri 19.10.18	Wed 17.04.19																	
7	Kanalitorustik .... 250mm	809 jm.	25 days	Mon 14.01.19	Fri 15.02.19																	
8	Kanalitorustik 250+...mm	227 jm.	10 days?	Mon 4.02.19	Fri 15.02.19																	
9	<b>Ala 4 ( Kitsas )</b>		<b>5 days</b>	<b>Mon 4.03.19</b>	<b>Fri 8.03.19</b>																	
10	Veetorustik	83 jm	5 days	Mon 4.03.19	Fri 8.03.19																	
11	Kanalitorustik	77 jm	5 days	Mon 4.03.19	Fri 8.03.19																	
12	<b>Ala 8 ( Pihhla 3 )</b>		<b>14 days</b>	<b>Mon 5.11.18</b>	<b>Thu 22.11.18</b>																	
13	Veetorustik	190 jm.	14 days	Mon 5.11.18	Thu 22.11.18																	
14	<b>Ala 10 ( Torni-Sepa )</b>		<b>120 days</b>	<b>Mon 19.11.18</b>	<b>Fri 3.05.19</b>																	
15	Veetorustik	849 jm	60 days	Mon 19.11.18	Fri 8.02.19																	
16	Kanalitorustik	214 jm	20 days	Mon 25.02.19	Fri 22.03.19																	
17	Kanalitorustik	953 jm.	50 days	Mon 25.02.19	Fri 3.05.19																	
18	<b>Ala 11 ( Kauba-Kohtu )</b>		<b>10 days</b>	<b>Mon 18.02.19</b>	<b>Fri 1.03.19</b>																	
19	Kanalitorustik	289 jm.	10 days	Mon 18.02.19	Fri 1.03.19																	
20	<b>Ala 12 ( Pikk )</b>		<b>68 days</b>	<b>Mon 28.01.19</b>	<b>Wed 1.05.19</b>																	
21	Veetorustik	551 jm.	40 days	Mon 28.01.19	Wed 1.05.19																	
22	Kanalitorustik	14 jm.	2 days	Mon 4.03.19	Tue 5.03.19																	
23	Kanalitorustik	357 jm.	30 days	Wed 6.03.19	Tue 16.04.19																	
24	<b>Ala 13 ( Aia )</b>		<b>112 days</b>	<b>Tue 20.11.18</b>	<b>Wed 24.04.19</b>																	
25	Veetorustik ...-160mm	153 jm.	7 days	Tue 20.11.18	Wed 28.11.18																	
26	Veetorustik 160+...mm	116 jm.	7 days	Thu 29.11.18	Fri 7.12.18																	
27	Kanalitorustik	175 jm.	13 days	Mon 8.04.19	Wed 24.04.19																	
28	<b>Ala 14 ( Smuuli )</b>		<b>115 days</b>	<b>Mon 14.01.19</b>	<b>Fri 21.06.19</b>																	
29	Veetorustik	442 jm.	25 days	Mon 20.05.19	Fri 21.06.19																	
30	Kanalitorustik	102 jm.	10 days	Mon 14.01.19	Fri 25.01.19																	
31	Kanalitorustik	494 jm.	30 days	Mon 14.01.19	Fri 29.03.19																	
32	<b>Ala 15 ( Ristiku )</b>		<b>52 days</b>	<b>Mon 25.03.19</b>	<b>Tue 4.06.19</b>																	
33	Veetorustik	699 jm.	52 days	Mon 25.03.19	Tue 4.06.19																	
34	Kanalitorustik	66 jm.	10 days	Mon 15.04.19	Fri 26.04.19																	
35	Kanalitorustik	98 jm.	13 days	Mon 15.04.19	Wed 1.05.19																	
36	<b>Ala 16 ( Kadaka )</b>		<b>60 days</b>	<b>Wed 5.06.19</b>	<b>Tue 27.08.19</b>																	
37	Veetorustik	756 jm.	40 days	Wed 5.06.19	Tue 30.07.19																	
38	Veetorustik	69 jm.	10 days	Wed 31.07.19	Tue 13.08.19																	
39	Kanalitorustik	150 jm.	10 days	Wed 14.08.19	Tue 27.08.19																	

KURESSAARE ÜVK REKONSTRUEERIMINE 2018-2019

ID	Task Name	Maht	Duration	Start	Finish	Qtr 3, 2018			Qtr 4, 2018			Qtr 1, 2019			Qtr 2, 2019			Qtr 3, 2019				
						Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep		
40	Survekanal	134 jm.	5 days	Wed 21.08.19	Tue 27.08.19			30.08	27.09	25.10	29.11	27.12	.01									
41	<b>Ala 18 ( Pikk 2 )</b>		<b>30 days</b>	<b>Mon 1.07.19</b>	<b>Fri 9.08.19</b>																	
42	Kanalitorustik	289 jm.	15 days	Mon 1.07.19	Fri 19.07.19																	
43	Kanalitorustik	525 jm.	30 days	Mon 1.07.19	Fri 9.08.19																	